

EXHIBIT 21



September 16, 2013

By FACSIMILE, EMAIL, and Courier with Proof of Delivery

Westchester Fire Insurance Company/ACE USA
PO Box 5108
Scranton, PA 18505-0525
Henry Minissale, claims

PERFORMANCE BONDS SECTION 3.2 NOTICE


Re: (a) Performance Bond No. K08840258 dated February 11, 2013 regarding the project known as HPS "Parcel B" 1-55 Borden Avenue, Long Island City, New York and (b) Performance Bond No. K08840295 dated February 12, 2013 regarding the project known as HPS "Parcel A" 1-50 50th Avenue, Long Island City, New York.

Dear Mr. Minissale:

Enclosed herewith is a copy of a Notice of Default we sent Glasswall LLC earlier today. This letter shall serve as the notifications to Westchester Fire Insurance Company pursuant to section 3.2 of the above referenced Performance Bond No. K08840258 and Performance Bond No. K08840295 that Glasswall has been declared in default.

Please be guided accordingly

Very truly yours,
Monadnock Construction Inc.

By: 
Nicholas Lembo, President.

cc: Ugo Colombo, Glasswall, LLC
Frank Monterisi, The Related Companies
Michael Trovini, The Related Companies
Clinton D. Flag, Esq.
Lawrence L. Flynn, Esq.



September 16, 2013

By FACSIMILE, EMAIL, and Courier with Proof of Delivery

Glasswall, LLC
3550 N. W. 49th Street
Miami, FL 33142
Attn: Mr. Ugo Colombo, Chairman

NOTICE OF DEFAULT

Re: (a) Agreement between Monadnock Construction, Inc. and Glasswall, LLC dated January 3, 2013 for the project known as HPS "Parcel B" (Bond No. K08840258) and, (b) Agreement between Monadnock Construction, Inc. and Glasswall, LLC dated January 3, 2013 for the project known as HPS "Parcel A" (Bond No. K08840295)

Dear Mr. Colombo:

This letter shall serve as written notice of default for both of the above referenced agreements pursuant to article 7.2 thereof for failure to comply with article 9.3 production and shipment dates. Article 9.3 of the Parcel A agreement states:

"Production start date to be on or about April 15, 2013 and Windows ready to ship to New York on September 1, 2013. With all possible speed. Manufacturer will diligently perform the work, and maintain men in sufficient numbers and materials and equipment in sufficient quantities to accomplish the rapid completion of the job."

Article 9.3 of the Parcel B agreement states:

"Production start date to be on or about April 15, 2013 and Windows ready to ship to New York on July 1, 2013. With all possible speed, Manufacturer will diligently perform the work, and maintain men in sufficient numbers and materials and equipment in sufficient quantities to accomplish the rapid completion of the job."


Over the course of the last few months, we have conducted numerous inspections of Glasswall's production facilities in Miami to determine the state of production of the work required under the agreements. In our conversations with facilities' personnel, and thru our own observations, we question the ability, competency and willingness of Glasswall to meet its contractual obligations.

It was and is apparent to us that production has not commenced in a manner that would permit for the delivery of the window assemblies in the foreseeable future. We have asked for adequate assurances that Glasswall will comply with its contractual obligations to timely deliver the window wall assemblies to the project but Glasswall has been unresponsive to our concerns. We have frequently asked for a recovery, production and delivery schedule but have not received one to date.

Glasswall has repeatedly promised to commence production and delivery of the window wall assemblies but to date, not a single window assembly has been delivered to the projects. As recently as August 16, 2013, your attorney, Clinton D. Flagg, sent us a letter representing that "completed window assemblies" will be ready to ship by Glasswall to the project on September 1, 2013. September 1st came and went and no windows have been shipped to the Project. Glasswall's failure to meet its contractual obligations has impacted other aspects of our construction. Continued delays are causing us continued damage.

In accordance with article 7.2.1 you are directed to correct the default under article 9.3 within seven (7) working days by delivering the window assemblies as per your contract requirements.

Very truly yours,
Monadnock Construction Inc.

By: 
Nicholas Lembo, President.

cc: Henry Minissale, Westchester Fire Insurance Company/Ace USA
Frank Monterisi, The Related Companies
Michael Trovini, The Related Companies
Clinton D. Flagg, Esq.
Lawrence L. Flynn, Esq.




September 18, 2013

Dear Customer:

The following is the proof-of-delivery for tracking number **796696688702**.

Delivery Information:

Status:	Delivered	Delivered to:	Mailroom
Signed for by:	D.DRAGER	Delivery location:	436 WALNUT ST PHILADELPHIA, PA 19106
Service type:	FedEx Priority Overnight	Delivery date:	Sep 17, 2013 09:47
Special Handling:	Deliver Weekday		



Shipping Information:

Tracking number:	796696688702	Ship date:	Sep 16, 2013
		Weight:	1.0 lbs/0.5 kg

Recipient:
Henry Missinale
West Chester Fire Insurance Company
436 Walnut Street
PHILADELPHIA, PA 19106 US

Reference

Shipper:
Greg Bauso
Monadnock Construction
155-3rd Street
Brooklyn, NY 11231 US
3540-3550

Thank you for choosing FedEx.




September 18, 2013

Dear Customer:

The following is the proof-of-delivery for tracking number **796696654428**.

Delivery Information:

Status:	Delivered	Delivered to:	Receptionist/Front Desk
Signed for by:	S.MENDOZA	Delivery location:	3550 NW 49TH ST MIAMI, FL 33142
Service type:	FedEx Priority Overnight	Delivery date:	Sep 17, 2013 09:33
Special Handling:	Deliver Weekday		



Shipping Information:

Tracking number:	796696654428	Ship date:	Sep 16, 2013
		Weight:	1.0 lbs/0.5 kg

Recipient:
Ugo Colombo
Glasswall, LLC
3550 N.W. 49 Street
MIAMI, FL 33142 US

Reference

Shipper:
Greg Bauso
Monadnock Construction
155-3rd Street
Brooklyn, NY 11231 US
3540-3550

Thank you for choosing FedEx.